



**NSW
Resources
Regulator**

ARR0001531

PINE DALE MINE ANNUAL REHABILITATION REPORT

Monday 1 July 2024 to Monday 30 June 2025



Summary table

DETAIL	
Mine	Pine Dale Mine
Reference	ARR0001531
Annual report period commencement date	Monday 1 July 2024
Annual report period end date	Monday 30 June 2025
Forward program	FWP0001452
Mining leases	ML 1637 (1992), ML 1569 (1992), ML 1664 (1992), ML 1578 (1992)
Lease holder(s)	Enhance Place Pty Limited
Contact	Jarvis Lulham
Date of submission	Thursday 25 September 2025

Important

The department may make the information in your report and any supporting information available for inspection by members of the public, including by publication on its website or by displaying the information at any of its offices. If you consider any part of your report to be confidential, please communicate this to the department via the message function on this submission within the NSW Resources Regulator Portal.

Mine details

Project description

Pine Dale Mine is located at Blackmans Flat approximately 16km north of Lithgow, on the Castlereagh Highway. The site is approximately 3km from the Mt. Piper Power Station and immediately across from the Springvale Joint Venture Coal Preparation and Handling Facility. Operations were approved under Project Approval PA 10_0041 by the Department for Planning and Infrastructure on 20/02/2011, permitting mining operations to be carried out until 31 December 2014. The approval allowed the extraction of up to 800,000t of ROM coal to be extracted from the Yarraboldy Extension at a maximum rate of 350,000 tpa. Pine Dale is operated by Enhance Place Pty Ltd (Enhance Place). Available coal within the approved mining area has since been exhausted and in April 2014 the site was placed under care and maintenance. It is expected the mine will remain in care and maintenance until planning approvals are obtained to allow mining to resume, or a decision is taken to permanently close the mine.

Life of mine

0 years

Current development consents, leases and licences

Development consents granted under the *Environmental Planning and Assessment Act 1979*

PA100041

Authorisations covering the mining area granted under the *Mining Act 1992*

ML 1637 (1992), ML 1569 (1992), ML 1664 (1992), ML 1578 (1992)

Any other approvals, licences, or authorities issued by government agencies that are relevant to the progress of mining operation and rehabilitation activities

Environment Protection Licence 4911
Exploration Licence 7621
Water Access Licence: WAL36480 (approval no. 10WA118780)
Flood Control Works Licence: 10CW801601
Referral Decision 2011/6016 (EPBC)
Bore Licences: 10BL165933 and 10BL603588

Summary of the scope and/or purpose of the new applications or modifications to existing approvals
(if applicable)

N/A

Changes to land ownership and land use

N/A

Surface disturbance and rehabilitation activities during the reporting period

Surface disturbance and rehabilitation activities that were conducted and an analysis of the progress against the rehabilitation schedule

No surface disturbance activities were conducted during the annual reporting period. Rehabilitation activities included installing 20 nesting boxes and monitoring as part of the annual survey effort. The rehabilitation areas are performing as expected, therefore no additional rehabilitation activities were recommended during the reporting period.

Rehabilitation planning activities that were conducted, including any specialist studies

Annual rehabilitation monitoring was undertaken by contractors which consisted of flora surveys, monitoring of species richness and density, forest structure, habitat features and ecosystem function and analysis. Survey works were undertaken on the Eastern portion of the mining area that has been rehabilitated, in preparation for a partial lease relinquishment. 20 nesting boxes were installed in treed areas at the Pine Dale Mine to support native species habitat. No other rehabilitation planning activities occurred during the reporting period, Pine Dale Mine is currently in Care and Maintenance.

Overview of subsidence repair and/or remediation works undertaken

No subsidence repair or remediation work was undertaken during the reporting period. Pine Dale Mine will continue to carry out statutory inspections to identify potential matters relating to subsidence.

Overview of rehabilitation management and maintenance activities

Weed spraying and feral animal monitoring were conducted during the reporting period. Monitoring and inspection and maintenance of established rehabilitation areas was completed during the reporting period.

Details of any rehabilitation actions taken as required by any letters, notices or directions issued by government agencies, including the NSW Resources Regulator

A Targeted Assessment Program for revegetation was conducted by the Resources Regulator and subsequent letter received with recommendations. The recommendations consisted of updates the Rehabilitation Management Plan and Rehabilitation Risk Assessment and conducting soil testing and analysis on topsoil stockpiles. The updates to the RMP and RRA will

be submitted inline with the 24-25 reporting period and the soil testing and analysis will be conducted in the 25-26 reporting period. Pine Dale Mine did not receive correspondence from any other government agencies to conduct any rehabilitation activities during the reporting period.

Details of any rehabilitation areas that have achieved the final land use

Pine Dale Mine did not apply for any final land use signoff during the reporting period therefore, no areas of Pine Dale Mine achieved final land use during the reporting period.

Key production milestones

MATERIAL	UNIT	FWP0001452 YEAR 1		THIS REPORT
Stripped topsoil (if applicable)	(m ³)	0		0
Rock/overburden	(m ³)	0		0
Ore	(Mt)	0		0
Reject material ¹	(Mt)	0		0
Product	(Mt)	0		0

¹ This includes coarse rejects, tailings and any other wastes resulting from beneficiation.

Disturbance and rehabilitation statistics

Current disturbance and rehabilitation progression

ELEMENT		UNIT	THIS REPORT
A1	Total disturbance footprint – surface disturbance	(ha)	84.02
B	Total active disturbance	(ha)	41.77
C	Rehabilitation – land preparation	(ha)	16.06
D	Ecosystem and land use establishment	(ha)	26.19
E	Ecosystem and land use development	(ha)	0
F	Rehabilitation completion	(ha)	0

Rehabilitation key performance indicators (KPIs)

ELEMENT		UNIT	THIS REPORT
G	New disturbance area	(ha)	0
H	New rehabilitation commenced during annual reporting period	(ha)	0
I	Established rehabilitation	(ha)	0
J	Annual rehabilitation to disturbance ratio	%	
K	Rehabilitated land to total mine footprint	%	0

Progressive achievement of established rehabilitation

ELEMENT		UNIT	THIS REPORT
L	Established rehabilitation for agricultural final land uses	%	0
M	Established rehabilitation for native ecosystem final land uses	%	0
N	Established rehabilitation for other/non-vegetated final land uses	%	0

Variation to the rehabilitation schedule

Identify the components of the most recent forward program that were not achieved

N/A

Key factors that delayed progressive rehabilitation

N/A

Outline actions that will be included in the forward program and carried out to minimise disturbance and undertake progressive rehabilitation as far as reasonably practical

N/A

Rehabilitation monitoring and research findings

Rehabilitation monitoring

The rehabilitation monitoring carried out in the annual reporting period

Rehabilitation completion criteria have been developed based on benchmark data from comparable communities. Pine Dale use two (2) rehabilitation monitoring transects as analogue sites in grazed pasture (pasture analogue site) and undisturbed naturally vegetative areas (Transect 7) to provide benchmarks against the pasture and treed rehabilitation areas. Annual Rehabilitation Monitoring Reports are undertaken by contracted experts to discuss the progress of rehabilitated lands to meet criteria. Annual Rehabilitation Monitoring Reports have been completed since 2014, developing the long-term dataset available on the site. The flora surveys will monitor and include as a minimum of Species richness and Species density. Additional parameters for native forest domains will be monitored including, Forest structure, Habitat features, Flora surveys and Ecosystem function analysis. The rehabilitation monitoring program includes photo point monitoring for transects and each analogue site. Photos taken at the recorded coordinates provide a visual comparison of rehabilitation establishment as well as progressive rehabilitation across annual surveys. Resulting data from the rehabilitation monitoring program will be analysed to determine potential improvements or changes to the applied rehabilitation techniques. This will enable rehabilitation methods that have been successful in progressing rehabilitated lands towards target criteria to be identified and continually applied.

Status of performance against rehabilitation objectives and rehabilitation completion criteria

The monitoring program that has been implemented

The methodologies outlined in Section 8.1 and Section 8.2 of the RMP enables the assessment of the trajectory of the rehabilitation in terms of ecosystem establishment and land capability criteria within Section 4. The data collected can be used to determine whether the site is approaching a target functional state or requires further treatment plans. Rehabilitation monitoring also allows for the identification of short-term and long-term trends. EnergyAustralia will evaluate the rehabilitation methodologies and monitoring based on performance and with consultation from key stakeholders. Any key changes to the rehabilitation monitoring program will be reported in the Annual Review and outlined in the RMP.

Are all rehabilitation areas in Landform Establishment phase or higher represented in the monitoring program to assess performance against the rehabilitation objectives and approved or, if not yet approved rehabilitation completion criteria and final landform and rehabilitation plan?

Yes

Year rehabilitation areas will be included as part of the monitoring program

An appraisal of whether rehabilitation is moving towards achieving the proposed rehabilitation objectives, approved or, if not yet approved, rehabilitation completion criteria and final landform and rehabilitation plan as soon as reasonably practicable.

As Pine Dale Mine is in Care and Maintenance no active rehabilitation is currently being undertaken in the areas where future mining may occur (subject to approvals). Other areas where mining is not anticipated to occur are in advanced rehabilitation state and being monitored. Rehabilitation monitoring and maintenance is undertaken annually on existing rehabilitated areas. The Annual Rehabilitation Monitoring report indicates that rehabilitation is progressing towards objectives for the existing rehabilitated woodland and pasture areas.

Appraisal description

Rehabilitation is moving towards achieving the final land use as soon as reasonably practicable.

Rehabilitation monitoring program findings

The rehabilitation monitoring carried out in the annual reporting period.

- Rainfall preceding the August survey was higher than the mean annual rainfall for the area.
- Feral animal and weed control are satisfactory and are to continue to be monitored to ensure that the criteria remain satisfactorily met prior to completion of rehabilitation requirements.
- Fuel loads and access are satisfactory and are to continue to be monitored to ensure that the criteria remain satisfactorily met prior to completion of rehabilitation requirements.
- Vegetation health in treed areas is satisfactory and is to continue to be monitored to ensure that the criteria remain satisfactorily met prior to completion of rehabilitation requirements.
- African Lovegrass is present. The extent of establishment is to be monitored, and the species is to be controlled to within less than 10% of the pasture sward.

Recommendations

- Continue to monitor performance indicators;
- Continue to spot-spray outbreaks of African Lovegrass

Performance issues and their causes including identification of any knowledge gaps that must be addressed

Nil

Outcomes of rehabilitation research and trials

RRT NUMBER	PROJECT/TRIAL NAME	OBJECTIVE OF TRIAL/PROJECT	METHODOLOGY	EXPECTED DATE OF COMPLETION	STATUS	ON TRACK?
---------------	-----------------------	----------------------------	-------------	--------------------------------	--------	--------------

A
RR0001531

Outcomes of completed trials and research

N/A

Attachment 1 – Reporting Definitions

REPORTING CATEGORY		DEFINITION
A1	Total disturbance footprint – surface disturbance	All areas within a mining lease that either have at some point in time or continue to pose a rehabilitation liability due to surface disturbance activities. The total disturbance footprint is the sum of the total active disturbance, decommissioning, landform establishment, growth medium development, ecosystem and land use establishment, ecosystem and land use development and rehabilitation completion (see definitions below). Underground mining operations should not include the footprint of underground mining areas/subsidence management areas in the total disturbance footprint.
A2	Underground Mining Area	Underground mining operations areas/subsidence management areas.
B	Total active disturbance	Includes on-lease exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste rock emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped) and temporary stabilised areas (e.g. areas sown with temporary cover crops for dust mitigation and temporary rehabilitation).
C	Rehabilitation – land preparation	Includes the sum of all disturbed land within a mining lease that have commenced any, or all, of the following phases of rehabilitation – decommissioning, landform establishment and growth medium development. Refer to the glossary of terms in this document for the definition of these phases of rehabilitation.

REPORTING CATEGORY	DEFINITION
D Ecosystem and land use establishment	Includes the area which has been seeded/planted with the target vegetation species for the intended final land use. However, vegetation has not matured to a stage where it can be demonstrated that it will be sustainable for the long term and or require only a maintenance regime consistent with target reference/analogue sites. Typically, rehabilitation areas would be in this phase for at least two years (and usually more) before rehabilitation can be classified as being in the ecosystem and land use development phase. This phase does not apply to infrastructure areas that are being retained as part of final land use for the site.
E Ecosystem and Land Use Development	Rehabilitation has matured to a level where target revegetation outcomes are on a trajectory towards meeting the final rehabilitation objectives and rehabilitation completion criteria (as verified by monitoring). This phase includes infrastructure areas that are to be retained for an approved post mining land use, following completion of all necessary measures to render the infrastructure fit for this purpose (for example structural integrity).
F Rehabilitation Completion	The NSW Resources Regulator has determined in writing that the mining area has achieved the approved rehabilitation objectives and approved rehabilitation completion criteria and final landform and rehabilitation plan following the submission of <i>Form: ESF2 Rehabilitation completion and/or review of rehabilitation cost estimate and/or notification of mine or petroleum site closure</i>.
G New active disturbance area	The area of any new active disturbance that has been created during the annual reporting period (definition A1 in Table 5).
H New rehabilitation commenced during annual reporting period	The sum of any new rehabilitation commenced in the annual reporting period. These areas may be in the rehabilitation land preparation phase or the ecosystem & land use establishment phase (definitions C and D in Table 5).
I Established rehabilitation (hectares)	The total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5).

REPORTING CATEGORY		DEFINITION
J	Annual rehabilitation to disturbance ratio	The rehabilitation to disturbance ratio (H/G) indicates how many hectares of new rehabilitation are undertaken for each hectare of land disturbed during the year. A ratio of 1/1 indicates that the area of new rehabilitation and disturbance in that year are the same.
K	% Rehabilitated land to total mine footprint	The proportion of the total mine footprint (area of land that has been disturbed by past or present surface disturbance activities) that has established rehabilitation ($I/A1 \times 100$). For open cut mining, the proportion of the total mine footprint verified to be “established rehabilitation” should substantially increase as an operation progresses towards mine closure.
L	Established rehabilitation for agricultural final land uses (hectares)	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5) that have been returned to an agricultural final land use.
M	Established rehabilitation for native ecosystem final land uses (hectares)	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or rehabilitation completion phase (definitions E & F in Table 5) that have been returned to native ecosystem final land use.
N	Established rehabilitation for other/non-vegetated final land uses (hectares)	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5) that have been returned to other/non-vegetated final land use.

Attachment 2 – Definitions

WORD	DEFINITION
Active	In the context of rehabilitation, land associated with mining domains is considered 'active' for the period following disturbance until the commencement of rehabilitation.
Active mining phase of rehabilitation	In the context of rehabilitation, the active mining phase of rehabilitation constitutes the rehabilitation activities undertaken during mining operations such as salvaging and managing soil resources, salvaging habitat resources, and native seed collection. This phase also includes management actions taken during operations to manage risks to rehabilitation and enhance rehabilitation outcomes such as selective handling of waste rock and management of tailings emplacements.
Analogue site	In the context of rehabilitation, an analogue site is a 'reference site' that represents an example of the defining characteristics (such as vegetation composition and structure or agricultural productivity) of the final land use. Characteristics of analogue sites can be assessed to develop the rehabilitation objectives and completion criteria for final land use domains.
Annual rehabilitation report and forward program	As described in the Mining Regulation 2016.
Annual reporting period	As defined in the Mining Regulation 2016.
Closure	A whole-of-mine-life process, which typically culminates in the relinquishment of the mining lease. It includes decommissioning and rehabilitation to achieve the approved final land use(s).
Decommissioning	The process of removing mining infrastructure and removing contaminants and hazardous materials.
Decommissioning Phase of Rehabilitation	Activities associated with the removal of mining infrastructure and removal and/or remediation of contaminants and hazardous materials. In the context of the rehabilitation management plan this phase of rehabilitation may also include studies and assessments associated with decommissioning and demolition of infrastructure or works carried out to make safe or 'fit for purpose' built infrastructure to be retained for future use(s) following lease relinquishment.

WORD	DEFINITION
Department	The Department of Regional NSW.
Disturbance	See Surface Disturbance.
Disturbance area	An area that has been disturbed and that requires rehabilitation. This may include areas such as on-licence exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped), and areas requiring rehabilitation that are temporarily stabilised (i.e. managed to minimise dust generation and/or erosion).
Domain	An area (or areas) of the land that has been disturbed by mining and has a specific operational use (mining domain) or specific final land use (final land use domain). Land within a domain typically has similar geochemical and/or geophysical characteristics and therefore requires specific rehabilitation activities to achieve the associated final land use.
Ecosystem and Land Use Development	This phase of rehabilitation consists of the activities to manage maturing rehabilitation areas on a trajectory to achieving the approved rehabilitation objectives and completion criteria. For vegetated land uses this phase may include processes to develop characteristics of functional self-sustaining ecosystems, such as nutrient recycling, vegetation flowering and reproduction, and increasing habitat complexity, and development of a productive, self-sustaining soil profile. This phase of rehabilitation may include specific vegetation management strategies and maintenance such as tree thinning, supplementary plantings and weed management.
Ecosystem and Land Use Establishment	This phase of rehabilitation consists of the processes to establish the approved final land use following construction of the final landform. For vegetated land uses this rehabilitation phase includes establishing the desired vegetation community and implementing land management activities such as weed control. This phase of rehabilitation may also include habitat augmentation such as installation of nest boxes.
Exploration	Has the same meaning as that term under the State Environmental Planning Policy (Mining, Petroleum Production and Extractive Industries) 2007.

WORD	DEFINITION
Final landform and rehabilitation plan	As defined in the Mining Regulation 2016.
Final land use	As defined in the Mining Regulation 2016.
Form and way	Means the form and way approved by the Secretary. Approved form and way documents are available on the Department's website.
Growth Medium Development	This phase of rehabilitation consists of activities required to establish the physical, chemical and biological components of the substrate required to establish the desired vegetation community (including short lived pioneer species). This phase may include spreading the prepared landform with topsoil and/or subsoil and/or soil substitutes, applying soil ameliorants to enhance the physical, chemical and biological characteristics of the growth media, and actions to minimise loss of growth media due to erosion.
Habitat	Has the same meaning as that term under the <i>Biodiversity Conservation Act 2016</i> and the <i>Fisheries Management Act 1994</i> (as relevant).
Indicator	An attribute of the biophysical environment (e.g. pH, topsoil depth, biomass) that can be used to approximate the progression of a biophysical process. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion (i.e. defined end point). It may be aligned to an established protocol and used to evaluate changes in a system.
Land	As defined in the <i>Mining Act 1992</i> .
Landform Establishment	This phase of rehabilitation consists of the processes and activities required to construct the final landform. In addition to profiling the surface of rehabilitation areas to the approved final landform profile this phase may include works to construct surface water drainage features, encapsulate problematic materials such as tailings, and prepare a substrate with the desired physical and chemical characteristics (e.g. rock raking or ameliorating sodic materials).
Large mine	As defined in the Mining Regulation 2016.
Lease holder	The holder of a mining lease.

WORD	DEFINITION
Life of mine	The timeframe of how long a mine is approved to mine, from commencement to closure.
Mine rehabilitation portal	Means the NSW Resources Regulator’s online portal that lease holders must use (via a registered account) to: ■ upload rehabilitation geographical information system (GIS) spatial data ■ develop rehabilitation GIS spatial data (using online tracing functions) ■ generate rehabilitation plans and rehabilitation statistics using the map viewer and Rehabilitation Key Performance Indicator functionalities. Data submitted to the mine rehabilitation portal is collated in a centralised geodatabase for use by the NSW Resources Regulator to regulate rehabilitation performance of lease holders.
Mining area	As defined in the <i>Mining Act 1992</i> .
Mining domain	A land management unit with a discrete operational function (e.g. overburden emplacement), and therefore similar geophysical characteristics, that will require specific rehabilitation treatments to achieve the final land use(s).
Mining land	As defined in the <i>Mining Act 1992</i> .
Native vegetation	Has the same meaning as that term under section 60B of the <i>Local Land Services Act 2013</i> .
Overburden	Material overlying coal or a mineral deposit.
Performance indicator	An attribute of the biophysical environment (for example pH, slope, topsoil depth, biomass) that can be used to demonstrate achievement of a rehabilitation objective. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion, that is, a defined end point. It may be aligned to an established protocol and used to evaluate changes in a system.

WORD	DEFINITION
Phases of rehabilitation	The stages and sequences of actions required to rehabilitate disturbed land to achieve the final land use. The phases of rehabilitation are: ■ active mining ■ decommissioning ■ landform Establishment ■ growth medium development ■ ecosystem and land use establishment ■ ecosystem and land use development.
Progressive rehabilitation	The progress of rehabilitation towards achieving the approved rehabilitation completion criteria. This may be described in terms of domains, phases, performance indicators and rehabilitation completion criteria.
Rehabilitation Completion	The final phase of rehabilitation when a rehabilitation area has achieved the approved rehabilitation objectives and rehabilitation completion criteria for the final land use. Rehabilitation areas may be classified as complete when the NSW Resources Regulator has determined in writing that the relevant rehabilitation obligations have been fulfilled following submission of <i>Form ESF2 Rehabilitation completion and/or review of rehabilitation cost estimate</i> application by the lease holder.
Rehabilitation Completion criteria	As defined in the Mining Regulation 2016.
Rehabilitation cost estimate	As defined in the Mining Regulation 2016.
Rehabilitation management plan	As defined in the Mining Regulation 2016.
Rehabilitation objectives	As defined in the Mining Regulation 2016.
Rehabilitation risk assessment	As defined in the Mining Regulation 2016.
Rehabilitation schedule	The defined timeframes for progressive rehabilitation set out in the forward program.

WORD	DEFINITION
Relevant stakeholders	Means any persons or bodies who may be affected by the mining operations, including rehabilitation, carried out on the lease land, and includes: ■ the relevant development consent authority ■ the local council ■ the relevant landholder(s) ■ community consultative committee (if required under the development consent) or equivalent consultative group ■ affected land holder(s) ■ government agencies relevant to the final land use ■ affected infrastructure authorities (electricity, telecommunications, water, pipeline, road, rail authorities) ■ local Aboriginal communities, and ■ any other person or body determined by the Minister to be a relevant stakeholder in relation to a mining lease.
Risk	The effect of uncertainty on objectives. It is measured in terms of consequences and likelihood (AS/NZS ISO 31000:2009).
Secretary	The Secretary of the Department.
Security deposit	An amount that a mining lease holder is required to provide and maintain under a mining lease condition, to secure funding for the fulfilment of obligations under the lease (including obligations that may arise in the future).
Surface disturbance	Includes activities that disturb the surface of the mining area, including mining operations, ancillary mining activities and exploration.
Tailings	A combination of the fine-grained solid material remaining after the recoverable metals and minerals have been extracted from the mined ore, and any process water ² .
Waste	Has the same meaning as that term under the <i>Protection of the Environment Operations Act 1997</i> .

² Commonwealth of Australia (DITR), 2007. *Tailings Management*.

Attachment 3 – Rehabilitation Complaints

DATE	COMPLAINANT	COMPLAINT DETAILS	RESPONSE DETAILS	STATUS OF RESPONSE	DATE RESPONSE COMPLETED (IF APPLICABLE)
------	-------------	-------------------	------------------	--------------------	--

Attachment 4 – Stakeholder consultation

DATE	STAKEHOLDER	CONSULTATION ACTIVITIES AND FORMS	MATTERS SUBJECT TO CONSULTATION	ACTIONS TAKEN
19 Nov 2024	Community (CCC)	Community Consultative Committee (CCC)	General Pine Dale Mine site updates	No actions or concerns raised by the CCC in relation to rehabilitation
18 Feb 2025	Community (CCC)	Community Consultative Committee (CCC)	General Pine Dale Mine site updates	No concerns or actions raised by the CCC in relation to rehabilitation
20 Aug 2024	Community (CCC)	Community Consultative Committee (CCC)	General Pine Dale Mine site updates	No concerns or actions raised by the CCC in relation to rehabilitation.
13 May 2025	Community (CCC)	Community Consultative Committee (CCC)	General Pine Dale Mine site updates	No concerns raised by the CCC in relation to rehabilitation

Attachment 5 – Plans

Plan 1A attachment not provided.

Plan 1B attachment not provided.

Annual Report (LARGE MINE) v1.11