Pine Dale Mine Blast Monitoring Results

Date	Park		Noon St.		Summer St.	
	Overpressure (dB)	Vibration (mm/sec)	Overpressure (dB)	Vibration (mm/sec)	Overpressure (dB)	Vibration (mm/sec)
21/01/2014			87.3	0.08	106.4	0.08
4/02/2014			101.9	0.02		
7/02/2014			91.8	0.07		

Legend:	
	No trigger
text	Value greater than the EPL blasting requirement for 95% of blasts Limits are as follows: •Airblast overpressure level of ***115dB*** •Ground vibration peak velocity of ***5mm/sec***
text	Value above EPL blasting limit for 100% of blasts Limits are as follows: •Airblast overpressure level of ***120dB*** •Ground Vibration preak velocity of ***10mm/sec***